

Monthly Mechanical Maintenance Report - August 2026

WORKFLOW AI DEMONSTRATION DATA • DUMMY DOCUMENT

1. Executive Summary

The August maintenance review covered the cooling-water system, compressor train, lubrication system, and auxiliary pumps. Overall equipment availability remained satisfactory, but three recurring issues require corrective action.

The highest-priority issue was elevated vibration on Cooling Water Pump P-204. Vibration reached 7.2 mm/s RMS on 28 August 2026, above the internal alert level of 4.5 mm/s RMS.

2. Major Findings

Cooling Water Pump P-204: elevated radial vibration and intermittent bearing temperature increase. Preliminary inspection indicates possible coupling misalignment.

Air Compressor AC-102: discharge temperature increased from 78°C to 86°C during peak load. Filter condition and cooler cleanliness should be checked.

Boiler Feed Pump BFP-01: minor seal leakage observed during routine inspection. No immediate shutdown was required.

3. Recommended Actions

Inspect and laser-align P-204 coupling before the next scheduled production peak. Responsible team: Mechanical Maintenance. Target date: 15 September 2026.

Inspect AC-102 air filter and cooler. Responsible team: Utilities Maintenance. Target date: 18 September 2026.

Replace BFP-01 mechanical seal during the next planned maintenance window. Responsible team: Rotating Equipment Team. Target date: 25 September 2026.

4. Conclusion

P-204 should receive the highest priority because its vibration trend is increasing. Continued operation without inspection may increase the probability of bearing or coupling failure.