

Q3 Operations Review - Meeting Minutes

Coastal Ridge Wind Farm - September 15, 2026

Meeting Details

Field	Detail
Date / Time	September 15, 2026, 10:00-12:00
Location	Site Operations Office / Video conference
Chair	R. Okafor, Site Operations Manager
Minutes taken by	T. Nwosu, Operations Coordinator

Attendees

- R. Okafor - Site Operations Manager (Chair)
- J. Alvarez - Mechanical Maintenance Lead
- S. Whitfield - Electrical Maintenance Lead
- D. Petrov - Health & Safety Officer
- M. Chen - VP Operations (remote)
- L. Ferreira - Finance Business Partner
- K. Osei - Procurement Lead

1. Fleet Performance Review

R. Okafor opened with the Week 37 performance summary: fleet availability at 96.2%, down from 98.1% the prior week, driven primarily by Turbine T-19 being taken offline. Energy delivered was 4,180 MWh against a 4,350 MWh forecast. The group noted that excluding the T-19 outage, fleet performance was in line with seasonal expectations.

2. Turbine T-19 Gearbox Escalation

J. Alvarez presented the findings from the Week 37 maintenance report: three consecutive above-threshold vibration readings on T-19, a borescope inspection showing early-stage gear tooth pitting, and the OEM's recommendation of a full gearbox replacement rather than field repair. K. Osei confirmed the OEM's quoted lead time of 14 weeks for standard shipping, versus an expedited air-freight option that would reduce the lead time to approximately 4 weeks at an additional cost.

L. Ferreira presented a cost exposure estimate: each week T-19 remains offline represents approximately \$15,000 in lost generation revenue at current power purchase agreement rates, meaning the 10-week difference between expedited and standard shipping represents roughly \$150,000 in avoided losses, against an estimated expedite premium of \$22,000.

DECISION: The group approved emergency capital expenditure of \$85,000 for the T-19 gearbox replacement unit itself, and directed Procurement to proceed with the expedited air-freight shipping option. M. Chen (VP Operations) will formally sign off the capital expenditure request; Finance requires this signature by September 18, 2026 to lock in the OEM's expedited production slot. T-19

will remain offline until the replacement is installed and re-commissioned, currently estimated for mid-October.

3. Safety Update - Turbine T-22 Near-Miss

D. Petrov briefed the group on the near-miss reported during the Week 37 inspection at Turbine T-22, where a technician found a loose internal fall-arrest anchor bolt after having briefly clipped into it. D. Petrov noted that while this specific bolt was re-torqued and re-inspected the same day, the incident raises a broader concern about anchor-point inspection frequency across the fleet, since the current procedure only requires a visual check rather than a torque check before each climb.

DECISION: The group approved a revised site-wide policy requiring a physical torque-check of both primary and backup anchor points before every climb, effective immediately, and a full anchor-point re-certification audit of all 36 turbines to be completed by September 25, 2026. All climbing technicians must complete a refresher briefing on the new procedure before their next climb. D. Petrov will issue an updated safety bulletin (see the accompanying Safety Procedure document) and track completion of refresher briefings.

4. Q4 Budget Planning - Preview

L. Ferreira gave an early preview of Q4 budget planning, noting that the T-19 emergency expenditure will need to be absorbed against the maintenance contingency line rather than deferred capital projects. A full Q4 budget proposal will be circulated ahead of the October operations review.

5. Vendor Contract Renewal

K. Osei flagged that the site's primary spare-parts supplier contract is up for renewal in November, and that recent experience with the T-19 gearbox lead time suggests the site should negotiate guaranteed expedite terms into the renewed contract rather than treating air-freight as an ad-hoc surcharge. K. Osei will bring a renewal proposal to the October meeting.

6. Staffing & Training

S. Whitfield reported that two new electrical technicians completed onboarding this week and will begin supervised field work starting September 22. R. Okafor noted that the new anchor-point refresher training (Section 3) should be incorporated into the standard onboarding checklist going forward, not just issued as a one-off bulletin.

Decisions Log

#	Decision	Owner
D-1	Approve \$85,000 capital expenditure for T-19 gearbox replacement	M. Chen
D-2	Proceed with expedited air-freight shipping for T-19 parts	K. Osei

#	Decision	Owner
D-3	Mandate physical torque-check of anchor points before every climb	D. Petrov
D-4	Incorporate anchor-point refresher into standard onboarding	S. Whitfield

Action Items

Owner	Action	Deadline	Priority
M. Chen	Sign off T-19 emergency capital expenditure request	2026-09-18	Critical
K. Osei	Confirm expedited air-freight booking with gearbox OEM	2026-09-19	Critical
D. Petrov	Issue updated anchor-point safety bulletin site-wide	2026-09-17	High
D. Petrov	Complete full anchor-point re-certification audit	2026-09-25	High
L. Ferreira	Circulate Q4 budget proposal ahead of October review	2026-10-05	Medium
K. Osei	Bring spare-parts vendor renewal proposal to October meeting	2026-10-10	Medium

Next Meeting

The next Operations Review is scheduled for October 13, 2026, 10:00, same location. Standing agenda item: T-19 gearbox replacement progress update.